CERTIFIED MATERIAL TEST REPORT Order Date:02/07/2011 Ship To: 1 GERDAU AMERISTEEL Bill To: PO No:020411 FERRECABSA SA DE CV FERRECABSA SA DE CV Petersburg Mill Mill Order No:3856140 8502 EL GATO RD 217 HOLBEIN DESP. 402 25801 Hofheimer Way Load No:1377351 GERDAU AMERISTEEL EL PORTAL PARK COL. NOCHE BUENA Manifest No:2073528 ~ Petersburg, VA 23803 TX LAREDO DF MEXICO CITY (804) 524-2855 US XM 78045 03720 PRODUCT LENGTH GRADE SIZE WF BEAMS 40 FT / 12.192 M 992/572-50 W 14 X 90# / W360 X 134 SPECIFICATIONS ASTM A6-09, A992-06a, A572-07 CHEMICAL ANALYSIS HEAT NO: 30537160 Sn Al Nb CE Mo Ni Cr Cu P S Si C Mn .012 .003 .020 .34 .003 .10 .015 .13 .032 .23 .32 .015 .08 1.24 PHYSICAL PROPERTIES ROA Bend Test Specimen Area Elongation Tensile Strength Yield Strength 윰 Dia. Result Gage Length Sq In Sq cm KSI MPa MPa KSI 23.9 8 In 200 mm 6.88 1.066 74.0 510.2 393.0 57.0 24.9 8 In 200 mm 497.8 1.053 6.79 72.2 382.7 55.5 TENSILE TEST RATIOS

YLD/TENS

All manufacturing processes of this product, including electric arc MELTING and continuous CASTING, occurred in the U.S.A. CMTR complies with EN 10204 3.1

"I hereby certify that the contents of this report are correct and accurate. All tests and operations performed by this material manufacturer or its sub-contractors, when applicable, are in compliance with the requirements of the material specifications and applicable purchaser designated requirements."

Signed Date: May. 25, 2011 Signed: Notary Public (if applicable)

Tom L. Harrington: Quality Assurance Manager Page: 4 of 5