Bill To: Ship To: 2 Order Date:12/19/2011 GERDAU CORSA S A P I DE CV GERDAU CORSA S A P I DE CV PO No:4500090955 KM 3 CARRETERA MEXICO-402 GRAND CENTRAL BLVD Mill Order No:3975996 G GERDAU AMERISTEEL CD SAHAGUN S/N MILO DISTRIBUTION CENTER Load No:1432079 SAHAGUN HGLAREDO TXManifest No:2124785 43990 MX 78045 US

CERTIFIED MATERIAL TEST REPORT GERDAU AMERISTEEL Midlothian Mill

300 Ward Road Midlothian, TX 76065

(972)775-8241

SIZE

GRADE 10 X 15.3 CHANNELS / C 250 X A36/A57250

LENGTH 40 FT / 12.192 M

Nb

.019

.005 ^

CE

.33

PRODUCT CHANNELS

ASTM A6-09, A36-08, A572-07, A992-06a

SPECIFICATIONS

| HEAT NO: 22636600 | | | | | | | | | CHEMICAL ANALYSIS | | | | |
|-------------------|-----|-----|------|------|-----|-----|-----|-----|-------------------|------|------|--------|--|
| | С | Mn | P | s | Si | Cu | Ni | Cr | Мо | Sn | v | Al | |
| | .11 | .96 | .015 | .020 | .33 | .39 | .11 | .11 | .033 | .009 | .002 | .005 ^ | |

PHYSICAL PROPERTIES

| Yield Strength | | Tensile Strength | | Specimen Area | | Elongation | | | Bend Test | ROA |
|----------------|-------|------------------|-------|---------------|-------|------------|-------------|--------|-------------|-----|
| KSI | MPa | KSI | MPa | Sq In | Sq cm | 용 | Gage Length | | Dia. Result | 용 |
| 59.3 | 408.9 | 79.6 | 548.8 | 0.366 | 2.36 | 24.0 | 8 In | 200 mm | | |
| 59.7 | 411.6 | 79.9 | 550.9 | 0.365 | 2.35 | 24.3 | 8 In | 200 mm | | |
| | | | | | | | | | | |

Portions of this heat were incorrectly stenciled as 22484240. Die Stamped with the correct heat number have been applied to each affected bar.

All manufacturing processes of this product, including electric arc MELTING and continuous CASTING, occurred in the U.S.A. CMTR complies with EN 10204 3.1

"I hereby certify that the contents of this report are correct and accurate. All tests and operations performed by this material manufacturer or its sub-contractors, when applicable, are in compliance with the requirements of the material specifications and applicable purchaser designated requirements."

Tom L. Harrington: Quality Assurance Manager Signed: Date: Notary Public (if applicable)

Page: 1 of